

HVAC Compressor Replacement Checklist



HVAC School
For Techs by Techs

Customer Name _____ Address _____ Date _____

Outdoor Unit

Brand _____ System Model #: _____ System Serial #: _____

☐ Straight Cool ☐ Heat Pump ☐ Package Unit ☐ Split ☐ Single Stage ☐ 2 Stage System Size _____ Tons

Compressor

Compressor Model #: _____

Compressor Serial #: _____

Refrigerant & Oil Service

Refrigerant Type _____

Refrigerant Recovered: _____ lbs

Data Tag Shipped With: _____ lbs

Final Refrigerant Charge: _____ lbs _____ oz

Source: ☐ New Refrigerant

☐ Reused Recovered Refrigerant (via filter drier)

Acid Testing

Acid Test Type: ☐ Quick Check ☐ Mixture Kit

☐ Sent for Oil Analysis

Acid Test Result: _____

Compressor Oil

Old Compressor Oil Level: ☐ High ☐ Low ☐ Okay

Method: ☐ Weighed ☐ Drained & Measured

Line Inspection

Liquid Line Size: _____ Suction Line Size: _____

Approx. Length: _____ ft

Strainer Condition: _____

☐ Magnet Was Used To Clear Suction Line

☐ Used Foam Pig Through Lines

☐ Nitrogen Flown To Check Restrictions

☐ Nitrogen Flowed During Brazing

Filter Driers

Liquid Line Filter Drier: Type: _____ Size: _____ Qty: 1

Suction Line Filter Drier: Type: _____ Size: _____ Qty: 1

Suction Line Filter Drier Removal Date: _____

Accumulator:

☐ None ☐ Replaced

☐ Re-used, drained oil & inspected

Valve Cores: ☐ Replaced with new

Valve Caps: ☐ Brass ☐ Plastic
(If plastic, replace)

Condensing Coil Cond. _____

Fan Condition _____

Pressure Test

Start: _____ psig at _____ °F (Line Temp)

End: _____ psig at _____ °F (Line Temp)

Held For: _____ minutes

Vacuum Test:

Initial Pull-down: _____ microns

Held For: _____ minutes

Ending Level: _____ microns

Electrical Components

Disconnect Condition: _____ Amperage: _____ Distance to Panel: _____

Wire Size (Disconnect): _____ AWG, Wire Size (Unit): _____ AWG

Compressor Plug: ☐ Replaced with new ☐ Reused existing

Terminal Condition: _____

Run Capacitor:

☐ Replaced with New

Rating: _____ MFD ☐ 380V ☐ 440V

Old Cap Condition: _____

Crank Case Heater: ☐ New Installed ☐ Reused Existing (_____ Ohms) ☐ None

Contactors: ☐ Single Pole ☐ Double Pole **Status:** ☐ Replaced with new ☐ Used existing

RLA Rating: _____, Inrush Rating: _____, Coil Volts: _____, Points Condition: _____, Coil Ohms (if reusing): _____

Hard Start Kit (Never reuse):Existing Model: _____ Action ☐ Removed ☐ Replaced with Soft Start ☐ Replaced with Factory Model**Protection Devices (Circle if added today):** • HP Switch ☐ LP Switch ☐ Discharge Line Stat ☐ Time Delay
• Sure Switch ☐ Surge Protector ☐ Voltage Monitor**Airflow & Performance Data****Static Pressure:** Supply: _____ "WC, Return: _____ "WC, ESP: _____ "WC**Airflow:** _____ CFM (Measured across evaporator coil)**Condition of:** Evaporator Coil: _____ Blower: _____ Duct: _____ Filter: _____**Voltage:** Min. at Startup: _____ V, While Operating: _____ V**Amperage:** Common: _____ A, Start: _____ A, Run: _____ A**Compression Ration:** Head _____ psig + _____ (14.7) = _____ PSIA

Suction _____ psig + _____ (14.7) = _____ PSIA

Head PSIA / Suction PSIA = _____ :1 comp ratio

Temperature Calculations:Indoor Metering Device Type: ☐ EXV ☐ TXV ☐ Fixed Orifice

Suction Line Temp. _____ - Suction Saturated Temp. _____ = Super Heated Vapor _____

Target Superheat: _____ °F ☐ High ☐ OK ☐ Low

Liquid Saturated Temp. _____ - Liquid Line Temp. _____ = Sub Cooled Liquid _____

Target Sub Cool: _____ °F ☐ High ☐ OK ☐ Low

Return air WB _____ - supply air wet bulb _____ = Delta ____ WB

Target Delta T: _____ °F ☐ HVAC School App ☐ Performance Chart

Return Air Temp. _____ - Supply Air Temp. _____ = Delta T _____

Target Evaporator TD: _____ °F (35 +/- Single Stage)

Return Air _____ - Suction Sat. Temp. _____ = Evap. TD _____

Target CTOA _____ °F Unit SEER Rating: _____

Condensing Temp _____ - Ambient Temp _____ = CTOA _____ °F

Discharge line temp _____ - Liquid saturated temp = discharge superheat _____ °F

Notes and Root Cause of Failure
